COMPLETION REPORT

1. Name of the Wo... : Providing Repairs maintenance infrastructures upgradation construction to BBMP School College building in Ward No.17

2. Sanctioned Estimate No. & Date : A/S. 34/19-20
T/S. 173/19-20

3. Head of Account which is chargeable : P-3285, M and R of School and college buildings

4. Entrustment Work Order No & Date : W. O. No. EE/RRND/WO No./000458 /2019-20, Date:19.03.2020

5. Name of Contractor : The Technical Manager, KRIDL

6. a. Time stipulated for completion of work Date of Completion : 180 days : 18/11/2020
b. Delay in Execution of work : —

7. Measurement recorded : MB No. 5421/1 Page No. 542022 to 542046/1

8. Check Measurement of the MB No. : E-MB
Page No. :
Asst. Executive Engineer,
Executive Engineer on,

9. Name of the official / Officer in charge of the work : :

10. 1) Asst. Eng / Jr. Eng : N. G. Umesh

2) Asst. Exe. Engineer : N. G. Umesh

As Per Sanctioned Est. Amount	Amount claimed as per Actual	Difference		Remarks
		Excess	Saving	
40,00,000/-	3997482.86	-	2517.14	

a) Certified that the above work has been completed within the stipulated time noted in entrustment Order.
b) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
c) Certified that the above work has been executed by the Contractor satisfactory in accordance with the specifications as entrusted in the agreement.

Asst. Engineer
Jr. Engineer, BBMP

Asst. Exe. Engineer (YPR) Sub Dvn
Bruhat Bangalore Mahanagara Palike

Account Suptd.(R.R. Ngr) Dvn.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿನಗರ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560 072

Scanned with CamScanner